QUALITY ASSURANCE PLAN (SRCG IM PHASE)									Issue No : 01 Rev No: Date of Issue 10 /06/ 2021	
Drg . No. 064231A-00										
Nomenclature	Stainless Steel wire rope AISI 316 Ø1.6mm per DIN 3055 , Cable construction: 7*7								OFT/QAP/SRCG/064231A-00	
Material										
Component Nomenclature/ operations	Characteristics	Class	Type of check	Quantum of check	Reference document	Acceptance norms		Inspection by QAE(N), Chennai or by Nominated Agency (Review/Witness)	Remarks	
Cable Release, Drive1 (Raw material)	General appearance	Non Critical	Visual	100%		Firm Inspection report R				
	Chemical properties	Non Critical	Chemical Lab analysis	100%		vire rope AISI 316 Ø1.6mm per DIN 3055 , Cable construction: 7*7 e other fasteners : Coated Stainless Steel	Test report from NABL lab	R	Sample will be drawn and sealed by Inspection Agency	
	Mechanical properties	Non Critical	Mechanical Lab analysis	100%			Test report from NABL lab	R		
In process - As Per Approved Drawing No. 064231A-00	Dimensions Specified in the Inspection report of the component	Non Critical	Dimensional measurement	IS 2500 Level II AQL 2.5%	As per Approved Drg No. 064231A-00		Firm Inspection report	n W		
Casing	Dimensions Specified in the Inspection report of the component	Non Critical	Dimensional measurement	IS 2500 Level II AQL 2.5%	Fungus resistance per ASTM G21		Firm will be undertaking 100 % Checks and Pre inspection Report for the same be			
Assembly	Dimensions Specified in the Inspection report of the component	Non Critical	Dimensional measurement	IS 2500 Level II AQL 2.5%	Permissible radius Temperature range		Firm Inspection report	n W	submitted	
Final Inspection	General appearance	Non Critical	Visual and Dimensional Checks	IS 2500 Level II AQL 2.5%		As per Approved Drg No. 064231A-00	Firm Inspection report	w W		

^{*} Note: 1. Clause indicated in the drawing to be followed 2. Process audit on Casing, Assembly and Traceability of Raw materials to Final Product (Man,Material,Machine and Methods)